

Project Information Sheet

Brookside Drive and Sundance Street Pavement Preservation

Fall 2019 Update

Construction Schedule:

- Due to unexpected utility relocations and wet fall weather, the construction schedule has been delayed. Asphalt paving will be completed when weather allows in 2020.
- Crews have completed construction of sidewalk ramps.
- Crews will complete repaving of driveway approaches, installation of signs and stabilization of the site prior to winter shut down.

Project Overview:

- Work will occur on:
 - Brookside Drive from Braeburn Drive to approximately 999 Brookside Drive.
 - Brookside Drive from Braeburn Drive to Montara Way.
 - Sundance Street from Sundial Road to the end of both cul-de-sacs.
- These streets have severe pavement deterioration due to age and traffic loading and need to be rehabilitated or reconstructed.
- Work also includes reconstructing sidewalk access ramps throughout the project in order to comply with the Americans with Disabilities Act.

Traffic Impacts:

- Drivers should expect lane closures and lane shifts during construction.
- On street parking may be restricted to accommodate construction activities.
- Bicyclists should expect to merge with motor vehicle traffic depending on available lane widths during construction.
- With any construction, drivers should expect equipment and workers in the roadway leading to congestion and delays during the work.

Project Funding:

- The major source of funding is the 2017 Street Preservation Bond.

For More Information:

- Project Manager: Eben Babb, phone 541-682-5222, ebabb@eugene-or.gov.
- Online road reports (during construction) at www.eugene-or.gov/traffic.
- On Twitter (during construction) at www.Twitter.com/EugenePW.

Last updated October 11th, 2019.